Towns Fund Retrofitting Programme Cavity Wall Insulation FLAT BLOCKS





Alan Moore Mechanical Electrical and Energy Manager Crawley Homes





Towns fund Insulation 2023 update.

Task Mode	Task Name	Duration	Start	Finish	Resource Names	BUDGET	BALANCE	SPEND TO DATE	surveys	installs	additional repair works	
Manually Scheduled	spend 4	START	Wed 08/02/23	Wed 08/02/23	Year 1	£303,000.00	£251,819.00	£51,181	40	0	0	
Manually Scheduled	spend 5	14 DAYS	Wed 08/02/23	Wed 22/02/23		£303,000.00	£184,632.00	£118,368.00				
Manually Scheduled	spend 6	9 DAYS	22/02/2023	Fri 03/03/23		£303,000.00	£97,718.00	£205,282.50	102	22	6	
Manually Scheduled	SPEND 7	14 DAYS	03/03/2023	30/03/2023						3 a week averag		
					Year 2	£1,232,100						
								Potential	248 blocks	3 week	2years max	





Survey and Insulation installation of a property.

Possibility to finish the programme earlier with current run rate of 3-4 a week. Certified guaranteed installations.

1. Current costs monitored and still in budget.

2. Sub contractor availability risk ? Predict extra workloads when 2023 additional funding SHDF WAVE2 announced

end of march.

Each flat average estimated CO2 savings per year per flat 597 kg co2 (as predicted) £561 year (new energy prices)

So far we have had only one resident refuse, but have continued communications with tenants and leaseholders, using our recently Employed Energy Officer.

Should we continue at current cost we will calculate the possibility to Include additional flat blocks or one of the largest un-efficient flat block we have of an additional 126 flats.







RESULTS SO FAR

01/03/2023 08:15:17





Un-insulated block loosing heat

Our own hand held thermal camera

Part insulated poor

installation





63975879





FLIRO427.jpg

FLIR0424.jpg



63975879

Crawley Homes Crawley Borough Council

Have Commissioned independent post and pre surveys using IRT (Infrared Thermagraphics) Ltd.

Using Dream (Dynamic retrofit, energy software /survey for asset management) . Software

As part of our 'net zero strategy' added Independent survey and revue of installations of the CWI

Installations and designs for our next stage energy retrofits.

Insulated Installations



